

Salem County Habitat Construction Update

- **7/07/08**

Thank you the Tuesday Crew and Ray, Sabrina, Kelly and Collin, Paul T and the ACI crew.

ACCOMPLISHED LAST WEEK

Maple Rd, Pittsgrove Last week we completed framing up the interior walls, installing blocks near the scissor areas of the trusses, so the cable will not be in danger of being pinched, due to movement of the trusses over time. We installed the tub enclosures and insulation behind them on the outside walls and continued to connect the pvc together. George packed out the front door trim and fabricated an outer sill plate for the doorway. Big John came by and helped get the electrical list together and then made a height template for the switch and outlet boxes. Ray continued to run plumbing in the walls and the crawl space, allowing for the water main to be completed. On Wednesday, Garrison's ran the electrical cable from the pump to the crawl space and then installed the pressure tank in its place down there. They ran the plumbing and power to the tank and connected it all up. We now have water inside, ready to go.

Outside, we inspected the porch roof supports and are concerned about the supports drifting slowly downward, due to rainwater undermining them. Most of the remaining stumps were pulled and stacked by the street and some grading work was done in the rear yard.

ReStore We think we have resolved all the pre-inspection issues, thank you Erik for your involvement. Paul T met Dan L on Wednesday and his crew finished painting the walls in the bulk sales area and moved some furniture around.

PLANS FOR THS WEEK

Maple Rd, Pittsgrove This week we will complete the siding and soffit on the front. We will haul some last brush from the rear yard, begin electrical wiring, continue on plumbing and build the kitchen wall.

ReStore We have a new plan for the front room. Dan L's friend will give us a materials list and he will install the ceramic tile in there, based on a selection by Dan and Ruth Lapp of the donated tile we have on hand. We will continue moving furniture and we hope to install the sign. The inspection process will continue until approval and CCO are attained.

PLEASE REMEMBER - WE ARE PICK UP ONLY, NO DROP OFFS WILL BE ACCEPTED!!!

VOLUNTEER CORNER - Future Schedule

Mon	7/07	-	7/12	First Parish in Framingham, UU	
Tue	7/8	Tue Crew	Sat	7/12	Drexel University HFH
Tue	7/15	Tue Crew, Dickinson Family	Sat	7/19	Open
Tue	7/22	Tue Crew	Sat	7/26	1 st Baptist Church of Pedricktown
Tue	7/29	Tue Crew	Sat	8/2	Open
Tue	8/5	Tue Crew	Sat	8/9	Open
Tue	8/12	Tue Crew	Sat	8/16	Open

Call or email us to volunteer!!!!

Paul Codella, Project Director (609)420-6952, pauljaycodella@comcast.net.